

Arlington High School Building Committee

Meeting Date: Tuesday, January 4, 2022, 6:00 p.m.

Location: Conducted via Remote Participation

- Skanska Update
 - ◆ Owner Approval Letter #50: Final Cleaning Approval

- Consigli Update

- Subcommittee Updates
 - ◆ Communications
 - ◆ Finance
 - ◆ Interiors
 - ◆ Landscape & Exteriors
 - ◆ Memorials
 - ◆ SMEPFP
 - ◆ Security
 - ◆ Temp Use-Phasing

- Meeting Minutes Approval 11/2/2021, 12/7/2021

The listings of matters are those reasonably anticipated by the Chair which may be discussed at the meeting. Not all items listed may in fact be discussed and other items not listed may also be brought up for discussion to the extent permitted by law.

Members of the public are asked to send written comment to kfitzgerald@arlington.k12.ma.us. Documents regarding agenda items will be made available via the Town's website.

<https://www.mass.gov/doc/open-meeting-law-order-march-12-2020/download>

Topic: AHS Building Committee
Time: Jan 4, 2022 06:00 PM Eastern Time (US and Canada)
Join Zoom Meeting
<https://town-arlington-ma-us.zoom.us/j/82691312844>
Meeting ID: 826 9131 2844
Passcode: 791358
One tap mobile
+13017158592,,82691312844# US (Washington DC)
+13126266799,,82691312844# US (Chicago)
Dial by your location
+1 301 715 8592 US (Washington DC)
+1 312 626 6799 US (Chicago)

+1 646 876 9923 US (New York)

+1 253 215 8782 US (Tacoma)

+1 346 248 7799 US (Houston)

+1 408 638 0968 US (San Jose)

+1 669 900 6833 US (San Jose)

Meeting ID: 826 9131 2844

Find your local number: <https://town-arlington-ma-us.zoom.us/j/kxCBD6IEt>



CONSIGLI
Est. 1905

December 24, 2021

Sent via email only this date to jim.Burrows@skanska.com

Mr. James Burrows
Skanska USA, Inc.
101 Seaport Boulevard,
Suite 200
Boston, MA 02210

RE: Arlington High School
Consigli Job #2153
GMP
Owner Approval Letter No. 50 – Final Cleaning

Dear Jim,

We have completed our review of the proposals for the **Final Cleaning** work and have prepared this recommendation letter for your review and formal approval. This approval will allow Consigli Construction Co., Inc. to enter into an agreement with **Frontline Inc.** in the amount of **\$430,000**. Please find a summary of the award below.

TRADE: Final Cleaning	
GMP estimate dated 11.24.20	\$443,000
Subcontract award value	\$430,000
Holds included outside the Subcontractor’s award value	
Temporary Kitchen existing school Blue Gym cleaning	\$5,000
Total award value for Final Cleaning	\$435,000
Buy savings against the GMP budget	\$8,000

Please authorize Consigli Construction Co., Inc. to proceed with the award by executing in the space provided below and returning this copy for our files.

Very Truly Yours
Consigli Construction Company, Inc.


Acknowledged and Accepted:
Skanska USA, Inc., on behalf of Arlington


John LaMarre
Sr. Project Manager


By: _____
James Burrow (Project Manager)


Date: _____

cc: Todd McCabe, Project Executive.
Sunita Verma, Sr. Purchaser.

Final Cleaning		Total:	\$ 435,000	\$ 442,000	\$ 548,775	\$ 638,911
Arlington High School  Amount in Estimate: \$ 443,000			Frontline cell: (508) 726-2287 amacneil@frontlineinc.info Andrea MacNeil,	Jerez LLC hrestrepo@jerezllc.com Henry Restrepo	Select Demo Services, LLC (603) 386-0391 lbangs@selectdemoservices.com Liz Bangs	SOS Corporation (508) 473-0466 boldfield@soscorp.net Brent Olfield Kelley Danahy <Kelley@soscorp.net>
CONTRACT DOCUMENTS						
Drawings prepared by: HMFH Architects dated October 7, 2020			Y	Y	Y	Y
Specifications prepared by: HMFH Architects dated 10/7/20 including:			Y	Y	Y	Y
Section 007225 - CM's Supplemental Instructions dated 10/07/20			Y	Y	Y	Y
SECTION 018110, SUSTAINABLE DESIGN REQUIREMENTS			Y	Y	Y	Y
Section 321825 - Synthetic Turf Sports Field			N	N	N	N
Section 321843 - Synthetic Landscape Amphitheater Surfacing			N	N	N	N
Section 116833 - ATHLETIC FIELD EQUIPMENT (AS APPLICABLE to the Synthetic Turf field scope)			N	N	N	N
Addenda prepared by: HMFH Architects			Y	Y	Y	Y
Addendum 01, dated 10/16/20			Y	Y	Y	Y
Addendum 02, dated 10/23/20			Y	Y	Y	Y
Addendum 03, dated 10/28/20			Y	Y	Y	Y
Addendum 04, dated 11/2/20			Y	Y	Y	Y
Addendum 05, dated 11/5/20			Y	Y	Y	Y
Addendum 06, dated 11/6/20			Y	Y	Y	Y
Compliance with all Division 0 and 1 specifications as applicable.			Y	Y	Y	Y
Compliance with Owner's contract (spec 005223)			Y	Y	Y	Y
Compliance with Consigli contract			Y	Y	Y	Y
Compliance with Spec Section - 007225 - Supplemental Instruction to Bidders complete			Y	Y	Y	Y
Section B - Quality Plan			Y	Y	Y	Y
Section C - 3D Coordination Specification (as applicable to this trade)			N	Y	Y	Y
Section E - Project Safety Requirements			Y	Y	Y	Y
Section F - Lean Requirements			Y	Y	Y	Y
Section G - Logistics/CMP Plan			Y	Y	Y	Y
Section H - Schedule			Y	Y	Y	Y
Section O - COVID-19 Site Specific Safety Plan			Y	Y	Y	Y
RFI Log dated 11/2/20, 11/3/20				Y	Y	Y
SCOPE OF WORK			\$ 430,000	\$ 437,000	\$ 543,775	\$ 553,911
General						
Subcontractor is aware that this is a three phased project. Work is to occur Winter 2021/22 thru Summer 2024:			Y	Y	Y	Y
Phase 1: Buildings D and E (partial)			Y	Y	Y	Y
Phase 2: Buildings B and C			Y	Y	Y	Y
Phase 3: Buildings A and E (partial)			Y	Y	Y	Y
Provide all labor, materials, and equipment as required to complete the scope of work as shown on the drawings, and as further described below.			Y	Y	Y	Y
Specific items identified below are intended as a reference for scope only. Subcontractor is responsible for providing all items for their work and related work shown on the drawings, as specified, or needed to make this scope of work complete.			Y	Y	Y	Y
Inclusion of all reference keynotes and general notes shown on drawings, as applicable to this trade.			Y	Y	Y	Y
Provisions for all labor, materials, equipment, and supervision required to perform final cleaning for the entire project. Specific rooms/areas not defined in this scope does not include it from the work. The scope is defined but not limited to:			Y	Y	Y	Y
1. All exterior and interior glass, frames, doors, curtain walls, and vestibule glass			Y	Y	Y	Y
2. Bathrooms and Locker Rooms			Y	Y	Y	Y
3. Kitchen			Y	Y	Y	Y
4. Common Areas			Y	Y	Y	Y
5. Classrooms			Y	Y	Y	Y
6. Gym			Y	Y	Y	Y
7. Mechanical, Electrical, and Boiler Rooms			Y	Y	Y	Y
8. Toilet Building			Y	Y	Y	Y
All areas are to be turned over to this Subcontractor broom cleaned, all electrical outlets operational, and running water in all bathroom units. Removal of paint over spray.			Y	Y	Y	Y
			Y	Y	Y	Y
01 00 00 Final Cleaning			Y	Y	Y	Y
Classrooms/Corridors/Common Areas			Y	Y	Y	Y
Dust light fixtures			Y	Y	Y	Y

Final Cleaning	Total:	\$ 435,000	\$ 442,000	\$ 548,775	\$ 638,911
Arlington High School  CONSIGLI Amount in Estimate: \$ 443,000		Frontline cell: (508) 726-2287 amacneil@frontlineinc.info Andrea MacNeil,	Jerez LLC hrestrepo@jerezllc.com Henry Restrepo	Select Demo Services, LLC (603) 386-0391 lbangs@selectdemoservices.com Liz Bangs	SOS Corporation (508) 473-0466 boldfield@soscorp.net Brent Olfield Kelley Danahy <Kelley@soscorp.net>
Wipe all doors, walls, clocks, whiteboards, window sills, drinking fountains, sills, baseboards, millwork and woodwork		Y	Y	Y	Y
Dust all window treatments		Y	Y	Y	Y
Remove protective films, stickers, etc.		Y	Y	Y	Y
Wipe all guard rails within the building		Y	Y	Y	Y
Clean all mirrors		Y	Y	Y	Y
Clean Janitor's closets		Y	Y	Y	Y
Wipe down interior/exterior of elevators		Y	Y	Y	Y
Clean all casework interiors and surfaces		Y	Y	Y	Y
Clean all display cabinets interiors and surfaces including glazing		Y	Y	Y	Y
Clean all appliances interiors and surfaces		Y	Y	Y	Y
Vacuum and edge all carpeted areas		Y	Y	Y	Y
Vacuum and damp mop all sealed concrete flooring		Y	Y	Y	Y
Vacuum and wash all flooring		Y	Y	Y	Y
Vacuum and dust stairwells to include railings, base, fixtures, rubber and walls		Y	Y	Y	Y
Wash all hard surface flooring with appropriate cleaner		Y	Y	Y	Y
Vacuum and wipe clean all lockers interior/exterior		Y	Y	Y	Y
Auditorium		Y	Y	Y	Y
Wipe clean all seats		Y	Y	Y	Y
Dust and wipe walls, panels, etc.		Y	Y	Y	Y
Dust and vacuum stage curtains		Y	Y	Y	Y
Wipe railings		Y	Y	Y	Y
Vacuum catwalks		Y	Y	Y	Y
Dust high areas adjacent to catwalks		Y	Y	Y	Y
Dust all speakers and lighting		Y	Y	Y	Y
Kitchen		Y	Y	Y	Y
Clean all food service equipment		Y	Y	Y	Y
Clean all countertops and sinks		Y	Y	Y	Y
Vacuum and wash all flooring		Y	Y	Y	Y
Remove protective films, stickers, etc.		Y	Y	Y	Y
Wipe all wall panels, wall tile, etc.		Y	Y	Y	Y
Board of Health cleaning	Break out value	Y	Y	Y	Y
Bathrooms/Locker Rooms		Y	Y	Y	Y
Remove all stickers, glue, and markings from fixtures		Y	Y	Y	Y
Wash and try all fixtures, toilet partitions, toilet accessories, lockers, and mirrors		Y	Y	Y	Y
Wipe all walls and wall tile		Y	Y	Y	Y
Clean all countertops and sinks		Y	Y	Y	Y
Vacuum and wash all flooring		Y	Y	Y	Y
Clean all showers		Y	Y	Y	Y
Gym		Y	Y	Y	Y
Wash all flooring with appropriate cleaner		Y	Y	Y	Y
Wipe clean all bleachers seats, railings, and structure		Y	Y	Y	Y
Dust and wipe all gym and athletic equipment		Y	Y	Y	Y
Dust all exposed duct and structure at gym ceiling		Y	Y	Y	Y
Mechanical and Electrical Rooms		Y	Y	Y	Y
Vacuum and wipe all exposed mechanical and electrical devices		Y	Y	Y	Y
Dust and wipe all walls		Y	Y	Y	Y
Vacuum and wash all flooring		Y	Y	Y	Y
Roof		Y	Y	Y	Y
Sweep rooftops with brooms and magnetic sweep to remove nails, screws, fasteners, metal scraps, etc.		Y	N	Y	Y
Fall protection and safety measures for all cleaning on roof		Y	N	Y	Y
Toilet Building		Y	Y	Y	Y
Remove all stickers, glue, and markings from fixtures		Y	Y	Y	Y
Wash and try all fixtures, toilet partitions, toilet accessories, lockers, and mirrors		Y	Y	Y	Y
Wipe all walls and wall tile		Y	Y	Y	Y
Clean all countertops and sinks		Y	Y	Y	Y
Vacuum and wash all flooring		Y	Y	Y	Y

Final Cleaning	Total:	\$ 435,000	\$ 442,000	\$ 548,775	\$ 638,911
Arlington High School  CONSIGLI Amount in Estimate: \$ 443,000		Frontline cell: (508) 726-2287 amacneil@frontlineinc.info Andrea MacNeil,	Jerez LLC hrestrepo@jerezllc.com Henry Restrepo	Select Demo Services, LLC (603) 386-0391 lbangs@selectdemoservices.com Liz Bangs	SOS Corporation (508) 473-0466 boldfield@soscorp.net Brent Olfield Kelley Danahy <Kelley@soscorp.net>
Clean all showers		Y	Y	Y	Y
Connector Building		Y	Y	Y	Y
Vacuum and wash all flooring (VCT & sealed Conc.)		Y	Y	Y	Y
General		Y	Y	Y	Y
Provide all access including interior and exterior lifts for high cleaning		Y	Y	Y	Y
Exterior façade at main and rear entry may require bosun chairs or swing staging to access, all costs need to be incorporated within your proposal		Y	Y	Y	Y
Window washing all exterior and interior doors, storefront, curtainwall and punch windows		Y	Y	Y	Y
Include the labor, material, equipment, lifts to rough clean for each phase as directed by Consigli. \$40,000 per Phase(\$120,000.00)		Y	Y	Y	Y
Include premium time value of \$20,000.00 to be directed as required by Consigli.		Y	Y	Y	Y
Bldg. D 5th. The culinary appliances will be moved to Bldg. B and will be required to be cleaned.		Y	Y	Y	Y
Lightwells walls are sprayed with acoustic material is sensitive to the touch. Also this wells are restrictive to access the windows, corian sills, skylight glass, frame and light fixtures. All to be cleaned.		Y	Y	Y	Y
Strip wax and re wax the on site CM (triple wide) and OPM (single) trailers, (3) times.		Y	Y	Y	S
Miscellaneous		Y	Y	Y	Y
Include labor steward while on site		Y	Y	Y duration TBD & agreed	Y
Visited Site		Y	Y	N	Y
Clean up to GC dumpsters (daily). Only trash generated by the final cleaner		Y	Y	Y	Y
QUANTITIES					
Manhours		3100	4070		3950
BREAKOUT VALUES (\$ - included in values above)					
Bldgs. D & E PH-1		\$ 138,700	\$ 146,300	\$ 188,350	\$ 115,000
Bldgs. B & C PH-2		\$ 174,750	\$ 146,300	\$ 239,925	\$ 106,000
Bldg. A PH-3		\$ 122,000	\$ 139,900	\$ 111,250	\$ 73,000
Toilet Building		\$ 1,550	\$ 4,500	\$ 4,250	\$ 21,000
Interior and exterior window washing					\$ 80,000
Board of Health cleaning		\$ 2,750	\$ 4,500	Y	S \$ 7,000
ADDITIONAL PROJECT-SPECIFIC REQUIREMENTS					
Tax-Exempt		Y	Y	Y	Y
Work hours are 7:00am – 3:30pm.		Y	Y	Y	Y
While school is in session, all deliveries must be between the hours of 8:30am – 2:30pm, and after 3:30pm (coordinate with Consigli).		Y	Y	Y	Y
Town of Arlington restrictions: Heavy equipment operating , hours of operation 8:00am to 6:00pm.		Y	Y	Y	Y
Provide M/WBE subcontractor participation		Y WBE	Y WBE	N	Y WBE
All manufacturers, materials and finishes as shown and specified.		Y	Y	Y	Y
Includes performance and quality requirements as specified.		Y	Y	Y	Y
Includes all submittals, shop drawings, warranties, etc. as specified and required.		Y	Y	Y	Y
Prevailing Wage per specifications		Y	Y	Y	Y
Labor Affiliations - indicate your affiliations.		Y Laborers	Y Laborers	Y Laborers	Y Laborers
Union Carpenters and Laborers as applicable		Y	Y	Y	Y
Layout from control provided by GC.		Y	Y	Y	Y
Includes all field measurements as required.		Y	Y	Y	Y
All hoisting and rigging of equipment and materials as required to complete the work of this Subcontract.		Y	Y	Y	Y
All equipment including staging/ladders/lifts etc. as required to complete the work of this trade.		Y	Y	Y	Y
Includes protection of all materials/equipment supplied by this subcontractor, stored on site.		Y	Y	Y	Y
6'0" fall protection.		Y	Y	Y	Y
Provisions for off-hour work as required.		N	N	N	N
Inclusion of all materials & labor price increases for the duration of the project.		Y	Y	Y	Y
Inclusion of any and all tariffs in place, and known about, as applicable, at the time of a signed contract agreement.		Y	Y	Y	Y
Includes LEED requirements as specified.		Y	Y	Y	Y

Final Cleaning	Total:	\$ 435,000	\$ 442,000	\$ 548,775	\$ 638,911
Arlington High School  Amount in Estimate: \$ 443,000		Frontline cell: (508) 726-2287 amacneil@frontlineinc.info Andrea MacNeil,	Jerez LLC hrestrepo@jerezllc.com Henry Restrepo	Select Demo Services, LLC (603) 386-0391 lbangs@selectdemoservices.com Liz Bangs	SOS Corporation (508) 473-0466 boldfield@soscorp.net Brent Olfield Kelley Danahy <Kelley@soscorp.net>
Includes CORI background verification for all workers		Y	Y	Y	Y
All offsite storage costs required for the completion of work of this trade.		Y	Y	Y	Y
Complete work of this trade as shown on all contract documents including A's, S's, MEP's, etc.		Y	Y	Y	Y
Subcontractor has included all costs required to conform with the CCCI COVID-19 site-specific safety plan, in conjunction with the project schedule, including, but not limited to, manpower and crew modifications, PPE requirements, testing requirements, etc., in order to stay in strict compliance while performing all work on site.		Y	Y	Y	Y
All requisitions are to be done on Textura software.		Y	Y	Y	Y
EXCLUSIONS					
Waxing floors		Y	Y	Y	Y
Ceiling clouds		Y	Y	Y	Y
Sales tax		Y	Y	Y	Y
Bonds		Y	Y	Y	Y
SCHEDULE REQUIREMENTS					
Lead Times					
Samples	WKS				
Submittals	WKS				
Materials (from approval)	WKS				
Schedule of Work					
Schedule of Work - reference the milestone Schedule, part of C.M's supplemental instructions in Section 007225		Y		Y	
Phase 1 Building's D & E Construction duration -Start: November 24, 2020 -Completion: February 14, 2022		Y	classroom per flr. PH-1 4 Days, Aud 3 D	classroom per flr. PH-1 5 Days, Aud 5 Days	Y
Phase 2 : Building's B & C Construction duration -Start: February 24, 2022 -Completion: September 9, 2023		Y	classroom flr. Per PH-2 5 Days	classroom per flr. PH-2 10 Days	Y
Phase 3: Building A & E (partial) Complete Construction duration -Start: July 13, 2023 -Completion: September 27, 2024		Y			Y
Phase 4: Complete Construction duration (athletic fields & toilet building) -Start: July 05, 2024 -Completion: May 05, 2025		Y	Toilet Bldg. only		Y
Provisions for phasing as required		Y			Y
Includes all mobilizations as required		Y			Y
PRE-QUALIFICATION					
ADDITIONAL QUALIFICATIONS AND REQUIREMENTS					
Subcontractor Total:		\$ 430,000	\$ 437,000	\$ 543,775	\$ 633,911
HOLDS & ALLOWANCES FOR UNDEFINED SCOPE					
Temporary Kitchen existing school Blue Gym cleaning	1 ls \$ 5,000	C \$ 5,000	C \$ 5,000	C \$ 5,000	C \$ 5,000
	1 ls \$ -	C \$ -	C \$ -	C \$ -	C \$ -
Holds/Allowances Total:	\$ 5,000	\$ 5,000	\$ 5,000	\$ 5,000	\$ 5,000

Consigli Owner Monthly Dashboard

December 2021

Arlington High School


869 Mass Ave. Arlington, MA




Executive Overview

- The December monthly update is 01/06/22. Bldg. D STEAM, from our in progress update is (17) days past the 02/11/22 completion date. The critical path runs through fabrication/delivery of various mechanical equipment electrical breakers → Install Panel Breakers → Controls Checkout/Balancing → Testing, Inspections, Commissioning PH1. The auditorium has also experienced supply chain impacts and currently is still scheduled for completion first week in April 2022.
- The existing kitchen relocation to blue gym, library to Old Hall, delivery of temporary boiler occurred week of 12/26/21.
- Temp heating provisions remain in place through December and will remain in place into January until breaker install is complete and HVAC equipment start up can occur.
- Supply chain material & transportation impacting product delivery; casework, emergency generator, Dlab seating, theatrical lights, wood doors, electrical breakers, appliances & Fire alarm strobe lights. At this time it is anticipated will arrive prior to phase 1 completion.
- Window blinds, millwork, flooring, painting on going, Site preparation-sidewalks, asphalt, curbing and curtainwall

Billing Status



Progress Pictures




Safety

Current Project Safety Score	97.80%
Total Man Hours to Date	287,609
Incidents to Date/ Month	0


Workforce Reporting

Minority Participation	22.14%
Women Participation	3.29%
Local Participation	N/A

Submittal Response Status



RFI Response Status



Schedule

Project Milestones	Target	Actual
Permanent Power to Phase 1	8/13/2021	11/19/2021
Begin installation of terrazzo flooring - bldg. D	11/8/2021	11/8/2021
Complete Controls Checkout - Bldg. D	1/22/2022	
Install Distribution Panels - Bldg. E (Ant. Delivery 1/14/21)	1/18/2022	
Completion of Phase 1	2/11/2022	
Completion of Phase 1 - Auditorium	4/4/2022	
Completion of Phase 2	9/19/2023	
Completion of Phase 3	9/18/2024	
Completion of Phase 4	4/24/2025	

Roadblocks

Item	Resolution	BIC
#858 - Permanent Power (Phase 1) - Eversource	4/22/2021	Closed
#951 - Emergency Generator - Delays due to Pandemic	8/31/2021	WJGEI
#1151 - CCD-032 - Auditorium Balcony Rails - Design Change	10/12/2021	HMFH
#1250 - Electrical Components Delay for Permanent Power	10/5/2021	WJGEI
#1487 - Eversource Permanent Power (Transformer #2)	11/30/2022	Skanska
#1583 - Main Canopy Letters (Sign Type MCL) - Phase 1	12/3/2021	HMFH

Contract Status

Original Contract Amount	\$234,562,347
Approved Change Orders	\$617,863
Current Contract Amount	\$235,180,210
Percent Complete	99.38%
Buyout Bust / Savings	\$832,341
Buyout Bust / Savings %	0.01%

Change Orders

Verbal Approved	\$87,086
Submitted	\$304,591
Pending	\$1,159,792
Total Potential Changes	\$1,551,469
Projected Contract Amount With Potential Changes	\$236,731,679

Hold Status

Original Hold Budget	\$3,985,064
Expended to Date	\$1,465,450
Remaining Holds	\$2,519,614

Contingency Status

Original Cont. Value	\$6,967,419
Expended to Date	\$1,076,847
Remaining Contingency	\$5,890,572

Allowance Status

Original Allow. Budget	\$4,321,945
Expended to Date	-\$361,163
Remaining Allowance	\$4,683,108

Procurement

Arlington High School Building Committee

Meeting Date: Tuesday, November 2, 2021 - 6:00 p.m.

Location: Conducted via Remote Participation

Minutes

Present: Jeff Thielman, School Committee Representative, Chair
Elizabeth Homan, Superintendent, Co-vice chair
Adam Chapdelaine, Town Manager, Co-vice chair
Kirsi Allison-Ampe, School Committee Representative
Francis Callahan, Community Member Representative
John Cole, Former Chair, Permanent Town Building Committee
Tobey Jackson, Community Member Representative
Matthew Janger, AHS Principal, absent
Ryan Katofsky, Community Member Representative
Brett Lambert, PTBC Representative, absent
Kate Loosian, Community Member Representative
Michael Mason, APS Chief Financial Officer
William McCarthy, AHS Assistant Principal
Judson Pierce, Community Member
Sandy Pooler, Deputy Town Manager
Paul Raia, Disabilities Commission Representative
Brian Rehrig, Capital Planning Committee Member
Greg Walters, Facilities Director-Town of Arlington, absent
Amy Speare, Community Member Representative
Shannon Knuth, Teacher Representative
Kent Werst, Teacher Representative

Also present: Jim Burrows, Victoria Clifford, Sy Nguyen, Skanska
Lori Cowles, HMFH Architects, Inc.
John LaMarre and Todd McCabe, Consigli Construction
Karen Fitzgerald, AHSBC Recording Secretary

Jeff Thielman opened the meeting at 6:03 p.m. and summarized the open meeting law due to the governor's order dated March 12, 2020, on meetings by remote participation via Zoom.

Phase 2 Logistics Animation/Discussion

Jim Burrows gave an overview of Phase 2 Logistics and said he discussed these with the AHS Building Temporary Use-Phasing subcommittee members. There is a lot going on with Phase 2, and a meeting will be set up with Bill McCarthy and his staff to go over the communication of details in the next phase.

Consigli Construction put together an animation video and included a timeline on Phase 2. The video was presented to the full AHS Building Committee. John LaMarre showed the nine month timeline of Phase 2 sequencing from March to November but the whole Phase 2 will run 16 months.

Noise mitigation was brought up and John LaMarre said it is hard to control and no way to get around some noise but said Jim Burrows continues to have good communication with Bill McCarthy and his high school staff as they get together to discuss the building project impacts and keep each other informed of important test dates and equipment deliveries and they plan accordingly to mitigate the noise and anything else that comes up. Liz Homan discussed how the traffic flow will go for those who are parking in the lot and dropping students off. It was suggested to include some narrative with animation video presented tonight before sharing it with the public and Jim suggested all comments be sent to him.

Skanska Update

Jim Burrows spoke on the technology summary on Phase 1 Technology Procurement and he is recommending tonight to award the visual displays and Technology Equipment and Systems award to CCS Presentation Systems.

On a **motion**, Amy Speare, seconded by Brian Rehrig, it was moved and voted to award CCS Presentation Systems for the Phase 1 Classroom Technology Equipment for a total of \$484,173. Liz Homan Yes, Adam Chapdelaine Yes, Kirsi Allision-Ampe Yes, Frank Callahan Yes, John Cole Yes, Tobey Jackson Yes, Ryan Katofsky Yes, Kate Loosian Yes, Bill McCarthy Yes, Michael Mason Yes, Judson Pierce Yes, Sandy Pooler Yes, Brian Rehrig Yes, Amy Speare Yes, Jeff Thielman Yes. (Voted: 15-0)

Consigli Update

John LaMarre provided the following update: The (2) remaining Eversource permanent power transformers were installed In late September. Energize permanent power is anticipated for mid-November, resulting in impacts to HVAC systems to be used for heating and ventilation during construction.

Bldg. D Classrooms & Bldg. E Performing Arts are currently (5) days past the February 2022 completion date. Critical path and current schedule impact are primarily driven on receiving permanent power by Eversource, impacting testing/inspections and commissioning. The secondary critical path is through the emergency generator current anticipated on-site date is 12/7/21, should further delays be incurred in shipping, provisions for temporary measures will be implemented for phase 1 turnover.

The auditorium is also experiencing supply chain issues and is currently still scheduled for completion first week in April 2022.

Supply chain material & transportation are impacting product delivery, emergency generator, D lab seating, linoleum flooring, sintered stone, electrical breakers. The result is in the "stacking" of the work activities to achieve project (PH-1) turnover dates. At this time anticipated will arrive prior to phase completion.

Subcommittee Reports

- ◆ Communications- the next meeting is scheduled for 11/29/2021 but plans to schedule a meeting sooner to discuss next Phase. It was encourage to look at the photo gallery on the website.
- ◆ Finance-Adam Chapdelaine said nothing specific to report. They continue to meet monthly and will continue to report to the full committee if something comes up.
- ◆ Interiors- Lori Cowles, HMFH showed the Performing Arts Super Graphic.
- ◆ Landscape & Exteriors Liz Homan said the spire of the clock tower was discussed and the cost to get it down would not be worth engaging in salvaging it. Jeff Thielman will follow up with the Town Meeting member who brought this item to the committee.
- ◆ Memorials-Bill McCarthy plug alumni to sign up for tours. Recently VHS tapes of past school committee meetings and athletic events from the '90s were found in the Media Center. A photo of AHS renovation from 1981 was found. Memorials on the front lawn are stored and in Columb's house and are cataloged and will be given to the Communications subcommittee.
- ◆ SMEFPF has nothing to report.
- ◆ Security/Temp Use-Phasing. The security system was discussed today in a meeting. Follow-ups will have to be completed during phase 2 of the building project.

Motion to approve the 10/5/2021 AHSBC Meeting Minutes.

On a **motion** by Adam Chapdelaine, seconded by Ryan Katofsky, it was voted to approve the AHS Building Committee minutes of October 5, 2021.

Liz Homan Yes, Adam Chapdelaine Yes, Kirsi Allision-Ampe Yes, Frank Callahan abstain, John Cole Yes, Tobey Jackson Yes, Ryan Katofsky Yes, Kate Loosian Yes, Bill McCarthy Yes, Michael Mason Yes, Judson Pierce abstain, Sandy Pooler Yes, Brian Rehrig Yes, Amy Speare Yes, Jeff Thielman Yes. (Voted 13-0-2)

Motion to adjourn

On a **motion** by Bill McCarthy, seconded by Frank Callahan, it was voted to adjourn at 7:16 p.m.

Liz Homan Yes, Adam Chapdelaine Yes, Kirsi Allision-Ampe Yes, Frank Callahan Yes, John Cole Yes, Tobey Jackson Yes, Ryan Katofsky Yes, Kate Loosian Yes, Bill McCarthy Yes, Michael Mason Yes, Judson Pierce Yes, Sandy Pooler Yes, Brian Rehrig Yes, Amy Speare Yes, Jeff Thielman Yes. (Voted: 15-0)

Respectfully submitted by
Karen Fitzgerald

Executive Assistant, AHSBC Recording Secretary122921

Arlington High School Building Committee

Meeting Date: Tuesday, December 7, 2021, 6:00 p.m.

Location: Conducted via Remote Participation

Committee members: Jeff Thielman, School Committee Representative, Chair
Elizabeth Homan, Superintendent, Co-vice chair, absent
Adam Chapdelaine, Town Manager, Co-vice chair, absent
Kirsi Allison-Ampe, School Committee Representative
Francis Callahan, Community Member Representative
John Cole, Former Chair, Permanent Town Building Committee
Tobey Jackson, Community Member Representative
Matthew Janger, AHS Principal
Ryan Katofsky, Community Member Representative, absent
Brett Lambert, PTBC Representative, absent
Kate Loosian, Community Member Representative
Michael Mason, APS Chief Financial Officer
William McCarthy, AHS Assistant Principal
Judson Pierce, Community Member, absent
Sandy Pooler, Deputy Town Manager
Paul Raia, Disabilities Commission Representative
Brian Rehrig, Capital Planning Committee Member, absent
Greg Walters, Facilities Director-Town of Arlington, absent
Amy Speare, Community Member Representative
Shannon Knuth, Teacher Representative
Kent Werst, Teacher Representative, absent

Also present: Jim Burrows, Victoria Clifford, Sy Nguyen, Skanska
Lori Cowles, HMFH Architects, Inc.
John LaMarre, Consigli Construction
Karen Fitzgerald, AHSBC Recording Secretary

Jeff Thielman opened the meeting at 6:06 p.m. and summarized the open meeting law due to the governor's order dated March 12, 2020, on meetings by remote participation via Zoom.

FFE Procurement Vote

Jim Burrows shared the technology equipment and systems summary and spoke to the financial numbers. The summary included Tech Equipment and systems budget, what needs to be purchased and what remains. Tonight Jim is recommending approval to award Government Connections as quoted for Phase 1 for technology items listed with a total award value of \$219,895.

On a **motion** by Frank Callahan, seconded by Bill McCarthy, it was voted to award Government Connections for technology items listed in the presented quotes for phase 1 with a total award of value of \$219,895.

Kirsi Allision-Ampe Yes, Frank Callahan Yes, John Cole Yes, Tobey Jackson Yes, Matt Janger Yes, Kate Loosian Yes, Bill McCarthy Yes, Michael Mason Yes, Sandy Pooler Yes, Brian Rehrig Yes, Amy Speare Yes, Jeff Thielman Yes. (Voted: 12-0)

Skanska Update

Jim Burrows gave the current update on supply chain issue and noted the ship dates have shifted twice already and now showing mid December, 2021. With this schedule it is good for Consigli and Griffin Electric to do the install with 2.5 months left. If it moved to January or February then potentially this would affect the turn over date in February. The flooring has come in, seats for D lab and auditorium are in bids and proposals from moving company are in. The project team is scheduled to meet on Friday and will continue to discuss the date and details to plan the move in February. The AHS Building Forum is scheduled on Wednesday, December 15 for the community to hear the plans and options for the move. The members will meet on Monday to prep for the forum and to discuss additional details from the project team meeting.

Consigli Update

John LaMarre gave an update on the following:

- Eversource energized Ph. 1 Transformer on 11/19/21.
- Bldg. D Classrooms & E Performing Arts bldgs. are currently (6) days past the February 2022 completion date. With the receipt of Permanent power on 11/19/21, the critical path runs through fabrication/delivery of various mechanical equipment electrical breakers Install Panel Breakers Controls Checkout/Balancing Testing, Inspections, Commissioning PH1. Temporary heating provisions remain in place for as HVAC systems have no power. Should further delays be incurred in shipping, provisions for the possibility of installing temporary measures as feasible. The auditorium is also experiencing supply chain issues and is currently still scheduled for completion first week in April 2022.
- Supply chain material & transportation are impacting product delivery on casework, emergency generator, D lab seating, flooring, sintered stone, graphic wall tile, theatrical lights, electrical breakers. The result is in the "stacking" of the work activities to achieve project (PH-1) turnover dates. At this time anticipated will arrive prior to phase completion.
- Interior finishes; Lobby terrazzo, blinds, millwork, flooring and tile on going, Exterior; site preparation-sidewalks,

Subcommittee Updates

- Communications – Amy Speare scheduled two forums for the parents and community on December 15 and January 25 and an AButters meeting on December 20th. The AHS Building Forum on December 15 will be in six languages and show the video created by Consigli on sequence of the project. Interior photos can be found online under photo

gallery. The committee will hold off on tours now and would like to bring in Town Meeting Members in April, and others, if possible.

- Finance – continue to meet and review, and nothing new to report
- Interiors – no report
- Landscape & Exteriors – no report
- Memorials – continue to find attendance records from 110 years ago. Senior class officers to set up time capsule.
- SMEPFP – stored panels on site
- Security/Temp Use-Phasing – held meeting with fire department and will do training in January and February.

Adjourn

On a **motion** by Amy Speare, seconded by Kate Loosian, it was voted to adjourn at 6:58 p.m. Kirsi Allision-Ampe Yes, Frank Callahan Yes, John Cole Yes, Tobey Jackson Yes, Matt Janger Yes, Kate Loosian Yes, Bill McCarthy Yes, Michael Mason Yes, Sandy Pooler Yes, Brian Rehrig Yes, Amy Speare Yes, Jeff Thielman Yes. (Voted: 12-0)

Submitted by Karen Fitzgerald
Executive Assistant and Recording Secretary
Arlington High School Building Committee 12292021