

AHS Building Committee, Communications Subcommittee

Met 4/6/20 at 8:30am (Meeting held via Google Hangouts)

Present: Amy Speare (Chair), Kirsi Allison-Ampe, Kathy Bodie, Tobey Jackson, Julie Dunn, Joan Roman, Jim Burroughs, John LaMarre (Consigli), Sy Nguyen, and Victoria Clifford

Community Outreach

Geothermal well communication

- Communicating decision and what happened with testing - Kirsi and Amy working on brief blog about it
- Doug Heim has drafted a document about the history of the site that will be referenced in blog

Parmenter School Status

- COVID-19 construction update has been distributed to abutters
- Monthly update originally scheduled to go out this week but will hold off until there's more information
- There are 10-15 workers currently on-site
- Some of the union trades are starting to not show up to work (Carpenters Unions has communicated this). May impact work and schedule.
- No calls/inquiries from abutters have come in to Skanska/Consigli

AHS Site Work Commencement

- Consigli still planning to start in front of building during third week in April (week of April 20th): put up fence, secure, front lawn, and cut down/remove trees
- Abutters and community notice about work starting - Skanska will draft with information from Consigli.
- Need to communicate work start ASAP - two weeks ahead to abutters and community: explain the plan but acknowledge it's a fluid situation given COVID-19. Add information about safety precautions and mention work can be accelerated without school in session
- First update (ASAP) on 4/8 will be a heads up and clarification that work is coming. Follow-up communication to go out on 4/16 will provide more details about list of work happening. Will be sent out electronically. Only Schouler Court abutters will get flyers.

Consigli COVID-19 update for website

- Jim will draft content that goes on website

Meeting adjourned 9:30am

Next meeting date Monday, April 24, 9:00am