

## **AHS Building Committee, Communications Subcommittee**

Met 3/2/21 at 1:00pm (meeting held via Zoom)

Present: Amy Speare (Chair), Kathy Bodie, Kirsi Allison-Ampe, Tobey Jackson, Joan Roman, Julie Dunn, John LaMarre (Consigli), and Jim Burrows (Skanska).

### **I. Community Outreach**

- Project sign: work with Town's Diversity Equity and Inclusion Director Jill Harvey on shadowed figures on images is wrapped up. All new images are now up on the website. The new fence sign will be completed soon and installed.
- Seniors signed the beam last week. Appreciation goes out to school administration for supporting this. There was an event with music, special markers, stickers, balloons, a photo booth. Amy took many photos. About 2/3 of seniors came. Event was covered by ACMI, Your Arlington, and Wicked Local
- Consigli has an established process for reviewing monthly footage.
- New time lapse footage will be available soon. Tobey will edit video for release once it's posted
- Kathy is developing content on project for 2019-20 annual report
- Schouler Court neighbors haven't reached out about anything; snow removal needs to be monitored there
- Having school with construction has gone fine (one week in)

### **II. Topping Off Ceremony**

- Steel was delayed 2/28 and 3/1 due to weather. Ceremony now planned for 3/12 at 8am (postponed from March 8)
- It's a 15-minute ceremony. No speakers.
- Consigli will have videographer and drone to capture footage

### **III. Meeting Minutes Approval**

Motion to approve minutes from 1/5/21 by KAA , 2nd by JD. Motion approved 5-0. Kathy absent

### **V. Old Business**

None

### **VI. New Business**

What visible construction activity will happen next?

- Tarps will be up until mid-March.
- Exterior drywall will go up at the end of March/beginning of April.
- Brick will start in May. All work starts on the STEAM wing and then moves over to the Performing Arts Wing.

Meeting adjourned at 1:45pm

Next meeting date: TBD