Massachusetts Avenue Reconstruction Project

Arlington


May 14, 2015 Thompson School 7:00PM

Agenda

- Welcome and Introductions
- Project Overview
 - Limits of work
 - Project goals
 - Project timeline
 - Work accomplished to date
 - The view ahead
- Civic Engagement
- Question and Answer



Project Limits of Work




Project Goals

- Implement a traffic system that works for all modes:
 - Increase safety
 - Upgrades to:
 - Sidewalks
 - Crosswalks
 - Signals
 - Roadways
 - Ensure vibrancy of Capitol Square




Existing Conditions

Existing Layout - Massachusetts Avenue at Allen Street




Future Conditions - Typical




Left Turning Lane

Left-turn Lane with Through Traffic - Massachusetts Avenue at Lake Street




Left Turning Lane II

Left-turn Lane with Through Traffic - Massachusetts Avenue at Lake Street



Transit Accommodations

Bus Pull-off with Through Traffic - Massachusetts Avenue at Thorndike Street



Transit Accommodations II

Bus Pull-off with Through Traffic - Massachusetts Avenue at Thorndike Street




Pedestrian Safety

- A major goal of this project:
 - Reduction in cross-section and bump-outs to shorten crossing distance
 - New signals and signage
 - More and better crosswalks with highly reflective paint



New Crosswalks and Signals



What They Look Like:

- New signal at Bates Road
- Currently off
- Switched on once roadway matches
 - Fall, 2015



Project Timeline

- Approx. 2 construction seasons:
 - One down
 - One to underway
- Full beneficial use:
 - Fall, 2015
- Full completion:
 - Spring, 2016
- Project is on time



Project Status

- Accomplished:
 - Tree protections/removals
 - Water and drainage work
 - Just under 50% of sidewalks
 - Signal installations
 - Light pole foundations and conduits
 - Bump-outs

- Ahead:
 - Complete sidewalks
 - Complete new signals
 - Complete lighting in Capitol Square
 - Repave and restripe road
 - Landscaping
 - Street furnishings

Limits of Sidewalk Completion



Upcoming Night Work

- Massachusetts Avenue repaving ahead
 - Late summer/early fall 2015
 - Nighttime operation to avoid travel impacts
 - SAMI (stress absorbing member interlayer) under layer lengthens pavement life



Paving Steps

- 1. Lower utility castings (daytime approx. 2 weeks)
- 2. Milling (nighttime approx. 1 week)
- 3. SAMI layer installed (nighttime approx. 2 nights)
- 4. Leveling course (nighttime approx. 2 nights)
- 5. Raise utility castings (daytime approx. 2 weeks)
- 6. Finish course (nighttime approx. 5 nights)
- 7. Striping & bicycle lane surface treatments (nighttime – approx. 1-2 weeks)

Open Questions

- Varnum Street bump-out:
 - Currently in design
 - Construction this season
- Premature sidewalk spalling:
 - Petrographic analysis underway
 - Project will not be accepted until all sidewalks meet specifications



Arlington Massachusetts Avenue Reconstruction Project

Hydrunt Removals and Resetting - Nighttime Work

ManaDOT is in the process of numeritureling Massednawith Avenue in Arlington. Late last fait and into this only works of 2014. MassDOT is contracted for the project, 2014 Carefornia in the process of renorming and resetting bedrates along Massednawith Avenue. This operation was suspended due to workfor and is now teaming.

Avenue of the behavior as alone encording in Manachauth Armus for Ming down water services as such must take is to the business and property waters. Sign along down and continues to Product, Mary S. Hydrau vators:

on of Massachurette Avenue and Claveland

ion of Massachusetts Avanue and Luke Street row of Massachusetts Avenue and Egentre Xoud and 230 Massachusetts Avenue 172 Massachusetts Avenue 17 might

service suspended in the bits night turb. If your water activice will be affected by a safe solice. Water service will sensing no bits of property will receive additional milification or Department.

It applies and retrifications by amail, ploase visit applied. To speak with the project's public contrast. Stational Contra at 623–682. Station partial/Monsoc.com

Arlington Massachusetts Avenue Reconstruction Project

During the week of ______ your driveway will be removed and repaved as part of the Arlington Massachusetts Avenue Reconstruction Project. Driveway closures will begin ______ and approximately last until



1. Namow saisting desenses

Determine surfaces will be under som also infrationenet in resource a bidving across an and distributed a a surroutdary word by the institute The projectly construction will at groundly. The answard or distridue works in the answard or dismost resources texts in a surface on well be transferred groundler them will be transferred groundler them and and the filters using size follow: Arlington Massachusetts Avenue Reconstruction Project

way reconstruction is underway will be notedered provide them sub-lading theore song and/offly Auforgive pulsar basis been not \$9 poor would this to record pr speak with the property public

This flyer was left w

9 processed this to receive prospeak with the property public of 1 Suthered Cortes at \$17,402.7 AVC

MasaDOT is in the process of reconstructing Masachinestris Avenue in Adington. At present, the operation with the broadest public impact is sidewalk reconstruction. The sidewalks under construction are on the north (left when facing Cambridge) side of Masachinestris Avenue and west of the Capitol Square area. MasaCOT and its construction team are aware that Masachinestris Avenue plays an impertant role in Hallowent rick-or-treat and other activities. Here are a few general tips to ensure that a safe and happy time is had by all:

Plan a route in advance
 Romember to bring a floblight
 Dord wear container that cover your eyes
 Stay in a group
 Wear confirmable shows

MassDOT and its contractor [11. Lynch, Inc. have also taken project-specific steps to emune Halloween on Manachusetts Avenue is safe and enjoyable:

- A general closis up has been initiated to immove construction cores, castion type and wooden forms around completed arous of new sidewalk.
 Aray ranks of indewalk under construction with weeden forms in place will be highlighted
- Any arous of indewalk under construction with wooden forms in place will be highlighted with point and protocted by caution tape.
- Sidevalds that an outing and equipment in construction areas will be marked off with bench and custion type.
- ManiDOT and the project learn ask that everyone please avoid the construction area on Grafion Street.
- Construction equipment and curing concrete should not be defaced; Arlington Police Officers will be present around the construction area throughout the night.

Thank you and Enjoy!



If you would like to receive project updates and notifications via small please visit, www.artingtonno.gov/naosaererbaild. To speak with the die project's paldic, involvenness preclated please contact. Nathaniel Cartis at 617-482-2080 or scalaral-cartine/holessoci.com.



Civic Engagement

- 3-week look-ahead emails
- Flyers for specific operations or events
- Response to citizen inquiries
- Briefings to:
 - Capitol Square merchants
 - Low vision seniors
- Public information meetings:
 - June, 2014
 - May, 2015

Questions?

- Please sign up for Arlington email notifications.
- www.arlingtonma.gov/massaverebuild.
- For questions and comments:
 - Nathaniel Cabral-Curtis
 Public Involvement Specialist, Associate
 Howard/Stein-Hudson
 11 Beacon Street, 10th Floor
 Boston, Massachusetts 02108
 Telephone: (617) 482-7080 x236
 ncabral-curtis@hshassoc.com