



# GIBBS MIDDLE SCHOOL PROJECT



## Overall Construction Schedule

Summer 2017	Site Work Interior Demo/Abatement
Fall 2017-Summer 2018	Interior Fit Out
Summer 2018	Substantial Completion Landscaping Furnishings
Fall 2018	Occupy School

## Contacts 7AM-5PM

For general project inquiries: NV5's Site Representative	Bill McNally (617) 992-0625
---	--------------------------------

### Upcoming Fall Activities:

- Mobilization of Masonry contractors for restoration work on the exterior of the building.
- Foundation for new Foster Street entrance and installation of new curtainwall.
- Interior Steel Erection.
- Installation of new windows.
- Roof patching and installation of new rooftop mechanical units.
- Replacement of existing stairwells.

### Current Construction Activities:

- Site mobilization is in progress. Delivery of site trailers is complete.
- Installation of Temporary construction electrical power and make safe is complete.
- Enabling site work is ongoing including demolition of existing pathways and curbing.
- Installation of tree protection to remain for the duration of construction.
- Interior Abatement and Demolition is ongoing.
- Demolition of the existing curtainwall at the Foster Street entrance.
- Removal of existing windows, which will be replaced with cost and energy saving windows.
- Abatement and removal of existing machinery from the existing boiler

### For after hours emergencies:

**Arlington Police Department 24 Hour Dispatch: (781) 643-1212**



## Project Consultant Team

NV5 - Owner's Project Manager  
 Finegold Alexander Architects - Architect  
 Shawmut Design & Construction- Construction Manager



For project information, and to track updates throughout the process, please visit:  
<http://www.arlington.k12.ma.us/administration/facilitiesenrollment/gibbsrenovation/> &  
<http://www.arlingtonma.gov/gibbs>.