



# GIBBS MIDDLE SCHOOL PROJECT



## Overall Construction Schedule

Fall 2017	Interior Demo/Abatement Interior Fit Out
Fall 2017-Summer 2018	Interior Fit Out
Summer 2018	Substantial Completion Landscaping Furnishings
Fall 2018	Occupy School

## Contacts 7AM-5PM

For general project inquiries: NV5's Site Representative	Bill McNally (617) 992-0625
---	--------------------------------

For after hours emergencies:  
Arlington Police Department 24 Hour Dispatch: (781) 643-1212

### Upcoming Fall Activities:

- Work will begin on the kitchen for the new cafeteria in the School.
- Foundation and installation of new curtainwall for the Foster Street entrance.
- Interior steel erection.
- Installation of new windows.
- Roofing and installation of new rooftop mechanical units.
- Masonry restoration began.

### Current Construction Activities:

- Masonry restoration work on the exterior of the building has begun.
- Installation of Tree protection is complete. Protection has been installed to protect the existing "Junior High School East" entrance.
- Foundation work for the new Foster Street entrance commenced.
- Preparation for Interior Steel Framing commenced.
- Interior abatement/demolition and demolition of the exterior window is nearing completion.
- Foundation work for the new Foster Street entrance commenced.
- Installation of new sewer and drainage systems to be connected to existing utilities on Foster & Tufts Streets.
- Abatement and removal of machinery from the existing boiler room.
- Interior concrete work.



## Project Consultant Team

NV5 - Owner's Project Manager  
 Finegold Alexander Architects - Architect  
 Shawmut Design & Construction- Construction Manager



For project information, and to track updates throughout the process, please visit:  
<http://www.arlington.k12.ma.us/administration/facilitiesenrollment/gibbsrenovation/> &  
<http://www.arlingtonma.gov/gibbs>.