

GIBBS MIDDLE SCHOOL PROJECT



• Installation of ceilings has begun on the 1st floor.

February 2018

The Gibbs Project is on schedule to open to students for the start of the 2018-2019 school year

Current Construction Activities:

- Overhead rough and framing is on going and will complete in March.
- Installation of steel for the new curtainwall entrance is scheduled to begin in Febraury and is scheduled to complete by the end of March.
- Metal framing and installation of above ceiling utilities is ongoing on the 3rd floors and has completed on the 1st/2nd floor.
- Installation of drywall on the 2nd/3rd floor is ongoing and nearing completion on the 1st floor
- Lintil replacement is complete
- Installation of steel for new expanded Tufts Street entrance is ongoing.
- Installation of rooftop steel for new HVAC units nearing completion.
- Roof replacement at various locations in progress and will complete by mid-February.
- Installation of new interior stairs is ongoing.
- Paint Prime and Installation of the ACT ceiling is scheduled to begin in March.
- New boiler room installation is nearing completion.
- Installation of ceiling grids has begun on the first floor.
- Site work is scheduled to recommence in march with the arrival of Spring!

Project Consultant Team

NV5 - Owner's Project Manager Finegold Alexander Architects - Architect Shawmut Design & Construction- Construction Manager

Overall Construction Schedule

Winter 2018-Summer 2018 Interior Fit Out

Summer 2018 Substantial

Completion
Landscaping
Furnishings

Fall 2018 Occupy School

Contacts 7AM-5PM

For general project inquiries: Bill McNally NV5's Site Representative (617) 992-0625

For after hours emergencies: Arlington Police Department 24 Hour Dispatch: (781) 643-1212



• Window installation and Masonry Restoration is complete.



Breakout Collaborative spaces in corridors









