



GIBBS MIDDLE SCHOOL PROJECT



- March progress on 1st floor classroom.

March 2018

The Gibbs Project is on schedule to open to students for the start of the 2018-2019 school year

Current Construction Activities:

- Overhead ceiling installation is ongoing on all floors.
- Installation of new Foster Street Entrance is ongoing.
- Installation of door framing is ongoing.
- Installation of drywall on the 2nd/3rd floor is ongoing and has completed on the 1st floor.
- Installation of rooftop steel for new HVAC units nearing completion. Installation of HVAC units will begin during the spring.
- Roof replacement at various locations is mostly complete. The remaining items to complete after snow melt.
- Installation of new interior stairs is ongoing.
- Paint Prime and Installation of the ACT ceiling is ongoing.
- New boiler room installation is nearing completion.
- Installation of ceiling grids completed on the first floor and has begun on the second floor.
- Site work is scheduled to recommence in march with the arrival of Spring!

Project Consultant Team

NV5 - Owner's Project Manager

Finegold Alexander Architects - Architect

Shawmut Design & Construction- Construction Manager

Overall Construction Schedule

Winter 2018-Summer 2018	Interior Fit Out
Summer 2018	Substantial Completion
	Landscaping
	Furnishings
Fall 2018	Occupy School

Contacts 7AM-5PM

For general project inquiries:
NV5's Site Representative

Bill McNally
(617) 992-0625

**For after hours emergencies:
Arlington Police Department 24 Hour Dispatch: (781) 643-1212**



- Future Art Room at Gibbs



- Construction of New Foster Entrance



For project information, and to track updates throughout the process, please visit:
<http://www.arlington.k12.ma.us/administration/facilitiesenrollment/gibbsrenovation/> &
<http://www.arlingtonma.gov/gibbs>.