



GIBBS MIDDLE SCHOOL PROJECT



- Drywall for New Media Center

April 2018

The Gibbs Project is on schedule to open to students for the start of the 2018-2019 school year

Current Construction Activities:

- Overhead ceiling installation is ongoing on all floors.
- Installation of new Foster Street Entrance is ongoing.
- Installation of door framing is ongoing.
- Installation of drywall is complete in the classroom wing, and had moved to the Cafeteria, Media Center, and Gym.
- Installation of HVAC units is in progress.
- Installation of new interior stairs is complete.
- Painting is ongoing on all floors.
- New boiler room installation is nearing completion.
- Landscaping will begin after site improvement have completed.
- Site work has re-commenced for the project.
- Installation floor tile will began in May after floor leveling is completed.
- Furniture, Equipment, and technology has been ordered and will arrive beginning the first week in August.

Project Consultant Team

NV5 - Owner's Project Manager

Finegold Alexander Architects - Architect

Shawmut Design & Construction- Construction Manager

Overall Construction Schedule

Spring 2018-Summer 2018	Interior Fit Out
Summer 2018	Substantial Completion
	Landscaping
	Furnishings
Fall 2018	Occupy School

Contacts 7AM-5PM

For general project inquiries:
NV5's Site Representative

Bill McNally
(617) 992-0625

For after hours emergencies:
Arlington Police Department 24 Hour Dispatch: (781) 643-1212



- (Right) New Foster Street Entrance (Left) New Staircase



- 3rd Floor Classroom Progress



For project information, and to track updates throughout the process, please visit:
<http://www.arlington.k12.ma.us/administration/facilitiesenrollment/gibbsrenovation/> &
<http://www.arlingtonma.gov/gibbs>.