



GIBBS MIDDLE SCHOOL PROJECT



- Installation of Classroom Millwork and Flooring Preparation

May 2018

The Gibbs Project is on schedule to open to students for the start of the 2018-2019 school year

Current Construction Activities:

- Overhead ceiling installation is ongoing on all floors.
- Installation of new Foster Curtain Wall Entrance will begin in June.
- Installation of door framing is ongoing.
- Installation of drywall is complete in the classroom wing, and had moved to the Cafeteria, Media Center, and Gym.
- Installation of HVAC units is nearing completion.
- Installation of new interior stairs is complete.
- Painting is ongoing on all floors.
- New boiler room installation is nearing completion. Only minor connections remain
- Landscaping will begin in June.
- Site work is ongoing.
- Installation floor tile will began in June after floor leveling is completed.
- Furniture, Equipment, and technology has been ordered and will arrive beginning the first week in August.

Project Consultant Team

NV5 - Owner's Project Manager
 Finegold Alexander Architects - Architect
 Shawmut Design & Construction- Construction Manager

Overall Construction Schedule

Spring 2018-Summer 2018	Interior Fit Out
Summer 2018	Substantial Completion
	Landscaping
	Furnishings
Fall 2018	Occupy School

Contacts 7AM-5PM

For general project inquiries: Bill McNally
 NV5's Site Representative (617) 992-0625

**For after hours emergencies:
 Arlington Police Department 24 Hour Dispatch: (781) 643-1212**



- Bathroom floor and wall tiling



- New Rooftop HVAC Equipment



For project information, and to track updates throughout the process, please visit:
<http://www.arlington.k12.ma.us/administration/facilitiesenrollment/gibbsrenovation/> &
<http://www.arlingtonma.gov/gibbs>.