



GIBBS MIDDLE SCHOOL PROJECT



- 3rd Floor Classroom. Furniture/Technology Installations are in August

JULY 2018

The Gibbs Project is on schedule to open to students for the start of the 2018-2019 school year

Current Construction Activities:

- Overhead ceiling installation is mostly complete. One a few small areas remain.
- Installation of new Foster Curtain Wall Entrance will complete by the end of July.
- Installation of door framing is Complete.
- Installation of drywall is complete.
- Installation of HVAC units is complete.
- Painting is mostly complete and will complete in July.
- New boiler room installation is complete
- Landscaping is ongoing.
- Site work is ongoing with concrete pouring for new pathways and entrances as well as new granite curbing.
- Installation floor tile is nearing completion and will complete by the end of July.
- Furniture, Equipment, and technology has been ordered and will arrive beginning the first week in August.
- Movers will relocate Items and books from Ottoson to Gibbs before Teachers return.

Project Consultant Team

NV5 - Owner's Project Manager

Finegold Alexander Architects - Architect

Shawmut Design & Construction- Construction Manager

Overall Construction Schedule

Summer 2018 Sitework & Finishes
Substantial Completion
Furnishings & Technology

Fall 2018 Occupy School

Contacts 7AM-5PM

For general project inquiries: Bill McNally
NV5's Site Representative (617) 992-0625

**For after hours emergencies:
Arlington Police Department 24 Hour Dispatch: (781) 643-1212**



- Refinished Gym Floor



- New Foster Street Entrance



For project information, and to track updates throughout the process, please visit:
<http://www.arlington.k12.ma.us/administration/facilitiesenrollment/gibbsrenovation/> &
<http://www.arlingtonma.gov/gibbs>.