The Redevelopment of 1165R Massachusetts Avenue, Arlington Construction Management Plan Overview

Zoning Board of Appeals Meeting 6

June 1, 2021

1165R MASSACHUSETTS AVENUE – CMP OVERVIEW

CMP.	Approva
------	---------

This overview is presented to the ZBA for inclusion in the board's decision. The CMP Plan will be submitted to the Town prior to commencing construction. The following items are key aspects that will be included in the CMP:

Construction Access

Construction vehicle site access will be shared among the three vehicular access points throughout the duration of the project and will be actively managed as part of the construction phasing.

Project Duration

+/- 19 Months. Anticipated commencement in Q4 2021 and anticipated completion in Q2 2023.

4 Major Phases

As detailed on the following pages.

Work Hours

Work activity on site to be consistent with Town noise ordinance (typically 8am – 6pm, Monday – Friday).

Site Security

Fencing will be set-up at the perimeter of the site. Gates will be locked at the end of each day. Fencing location will be adjusted as required by phase of work.

Erosion & Sediment Control

Erosion and sediment control measures will be installed in accordance with approvals and best management practices.

Construction Site Signage

Wayfinding and directional signage will be installed to control construction vehicle access to and from the site. Signage will include safely directing pedestrians and cyclists around work areas.


Abutter Notification

A monthly "newsletter" will be sent to direct abutters via email. Periodic meetings will be available for abutters to get updates on major construction activities and changes in phasing.

Contact Information

A contact number will be included on the site's informational sign which will be posted in a conspicuous place on the site fence. The number will also be provided to direct abutters prior to starting construction and will be included in the "newsletter".


1165R MASSACHUSETTS AVENUE – EXISTING CONDITIONS



Site Boundary is shown in Red.

Areas in Blue may be used during construction for temporary parking but are not part of the official site.

1165R MASSACHUSETTS AVENUE – SITE ACCESS




Access to the site south of Mill Brook will be as indicated by the blue arrows and to the north of Mill Brook by the white arrows.

The site north of Mill Brook will be accessed from Mass Ave. to Forest & Ryder Streets (white arrows).

Routes shown will also be for emergency vehicle access.

Construction gates are represented by the orange rectangles.

1165R MASSACHUSETTS AVENUE – PHASE 1 Abatement & Demolition



During this phase, the buildings will be abated.


The ancillary structures adjacent to Buildings 1 & 3 will be removed along with the single-story portion of Building 1.

The connector overpasses between Workbar & Building 2 and between Building 1 and 2 will be removed.

The existing parking lot will be used as a staging area.

Site access will be as previously indicated.

1165R MASSACHUSETTS AVENUE – PHASE 2 Demolition Building 2 & Bridge




During this phase, Building 2 will be demolished and rough grading will complete.

The site fence is indicated in red and access will be as previously indicated.

The existing bridge will be replaced as represented by the yellow rectangle.

1165R MASSACHUSETTS AVENUE – PHASE 3 Construction Bldgs. 1, 3 & 4




During this phase, Buildings 1 and 3 will be renovated and Building 4 will be constructed.

The fence will be modified as shown and access to the site will be as previously indicated.

The new drainage swale will be roughgraded (green area) and the temp parking area at the north side of the site will be closed.

The future Building 2 location will be used as a staging area for materials and equipment.


1165R MASSACHUSETTS AVENUE – PHASE 4 Construction Building 2



During this final phase, Building 2 will be constructed and the site will be paved and landscaped.

Site access will be as previously indicated.

1165R MASSACHUSETTS AVENUE – STRIPING & SIGNAGE (POST CONSTRUCTION)



This plan includes:

- Striping at designated "No Parking" areas.
- Shared bike lane symbols and arrows in the Ryder St. connector driveway.
- "Left Turn Only" arrow at speed table in Ryder Street.
- "One Way" & "Do Not Enter" signs and symbols at Ryder St. connector driveway.
- Directional arrows
 between Workbar &
 Building 2 and between
 Building 2 and 1155R Mass
 Ave. indicating two-way
 traffic.
- "No Parking" signs at Mass Ave. connector driveway.
- Proposed Speed Bump in Mass Ave connector driveway.

1165R MASSACHUSETTS AVENUE – Project Completion



At this time, the project will be substantially complete and will have received a Certificate of Occupancy.

Resident move-in will be taking place.

Phased occupancy is anticipated by floor and by building in coordination with Town officials.

