



TOWN OF ARLINGTON
MINUTES OF THE PERMANENT TOWN
BUILDING COMMITTEE MEETING

Date: November 30, 2021

Time: 7:00PM

Location: Each of the Committee Members and the Guests Participated Utilizing the ZOOM Videoconferencing Platform

Attendance: Allen Reedy, John Maher, Mike Rademacher,
Bob Jefferson, Jim Feeney, Peter Martini and Bill Hayner; Absent: Bret Lambert, Greg
Walters

Guests: Steve Kirby and Bill Sterling.

Chairman Reedy called the meeting to order at 7:00 PM.

CENTRAL SCHOOL

Mr. Kirby gave an update of the progress of the work and showed photographs detailing same. Ceiling tiles are being installed as are vanity tops in the bathrooms. The handicap lift inspection has been completed. The front landing is underway and the precast concrete delivery is beginning. The fire place hearth is in and more light fixtures are being installed. The project schedule and the results of the November 18 meeting with the contractor were discussed. Some offices in the high school will need to be moved into the building soon. The first floor excluding the kitchen is scheduled to be complete by the end of January, 2022. Mr. Kirby observed that manpower has increased lately on the project with up to 8 personnel on site. There were no invoices or change orders presented.

HOUSEKEEPING

The minutes of the November 30, 2021 meeting were unanimously approved on a roll call vote having been moved by Jefferson seconded by Hayner with Martini abstaining.

Whereupon a motion was made by Maher seconded by Hayner to adjourn at 7:35 PM and it was unanimously voted.

Respectfully Submitted,
John F. Maher, Clerk