



**TOWN OF ARLINGTON**  
**DEPARTMENT OF PUBLIC WORKS**  
51 GROVE STREET  
ARLINGTON, MA 02476

Engineering Division

Phone: 781-316-3320  
Fax: 781-316-3281

Last Update: August 19, 2022

## **2022 ROAD REHABILITATION PROJECT UPDATES**

### **Update #4: August 19, 2022**

#### **Project Area #1 – Newland Road, Blossom Street, Oakledge Street**

On Monday, August 22<sup>nd</sup> D&R Paving and its subcontractor will be on site to adjust structures such as water gate boxes, manhole covers, and catch basins to grade in preparation for final paving. Once all structures are adjusted, the contractor will install the final layer of asphalt pavement on Wednesday, August 24<sup>th</sup> which will bring the project to completion.

#### **Project Area #2 – Pheasant Ave.**

On Monday August 22<sup>nd</sup>, D&R Paving will resume the installation of new granite curbing and concrete sidewalks on Pheasant Ave. Once the curb and sidewalk are installed, the final course of asphalt will be installed sometime in early September.

#### **Project Area #3 – Brattle Street**

On Monday August 29<sup>th</sup>, D&R Paving will resume work on Brattle Street. The work will include removal and replacement of existing asphalt berm, and miscellaneous work within the right of way to blend in existing walkways, driveways, and sidewalks. Once this step is complete, the final course of asphalt will be installed sometime in early September.

### **Update #3: July 27, 2022**

#### **Project Area #1 and #2**

D&R Paving will be off site for the remainder of this week. On August 1<sup>st</sup>, they will resume operations and begin installing curb and sidewalk on Newland Road (Blossom Street to Summer Street), Blossom Street (Sunset Road to Park Ave Extension), and Pheasant Ave (Overlook Road to Dickson Ave). Once all sidewalks and curb are installed, the roadway structures will be adjusted to grade and the final course of asphalt will be applied to all roadways. The work is anticipated to take approximately 4 to 6 weeks.

### **Project Area #3**

D&R Paving will be off site for the remainder of this week. On August 1<sup>st</sup>, they will resume operations on Project Area #1 and #2. The remaining work on Brattle Street will consist of removing and replacing the asphalt berm on the downhill portion, the adjustment of roadway structures to grade, and the application of a final course of asphalt to the entire roadway. The work is anticipated to take approximately 6 to 8 weeks.

#### **Update #2: June 29, 2022**

D&R Paving anticipates beginning curb and sidewalk work on Blossom Street, Newland Road, and Oakledge Street on July 5<sup>th</sup>. This work is anticipated to take approximately 4 to 6 weeks. Please note that access to driveways may be blocked temporarily as work is done directly in front of a residence and during the installation of new concrete sidewalks and driveway aprons. The Contractor will coordinate with abutters prior to blocking a driveway for concrete installation.

Milling and leveling work on Brattle Street and Pheasant Avenue is anticipated to begin during the week of July 11<sup>th</sup>. Curb and sidewalk work on Pheasant Avenue will be completed following the completion of work in the Blossom/Newland/Oakledge area. Berm installation on Brattle Street will occur when all 2022 roads are ready for final paving. Final paving for all roads is anticipated to occur in late summer/early fall.

#### **Update #1: June 15, 2022**

The Town anticipates that D&R Paving will begin preliminary road rehabilitation work (including milling of the existing roadway surface and installation of a leveling course) on select project roadways the week of June 20<sup>th</sup>. Roadways will be prioritized so as to avoid school zones to the extent possible as Arlington Public Schools will be in session through June 23<sup>rd</sup>. Please comply with all work zone “No Parking” postings, Police Traffic Safety Detail instructions, and any associated detours during the course of the work.