




Arlington Town Yard Facility


51 GROVE ST., ARLINGTON, MA 02476

On Site Assistance Contact:
Mike Dupuis
Commodore Builders
mdupuis@commodorebuilders.com
C: (508) 294 3836

Construction Update 8/28/23



PHASE 2 BUILDING CONSTRUCTION: SEPTEMBER 2023



STAY INFORMED

Construction updates will be provided monthly and posted at: arlingtonma.gov/projects
They will also be included in Town of Arlington Notices (email). You may subscribe to Town Notices at: arlingtonma.gov/connect

CONSTRUCTION DETAILS

Phase 2 includes the renovation of Buildings B, C and D. Also, the Brook Culvert will be lined and access between Buildings A and B will be reworked.

CONSTRUCTION SAFETY

The health and safety of the community and workers on site are of the highest priority. There will be continuous air monitoring and dust control in place with misters. Commodore safety department will undertake regular safety visits.

CONSTRUCTION 4 WEEK SCHEDULE – STARTING WEEK OF AUGUST 28, 2023

The above layout identifies work areas in the work site and impacts along Grove Street. Additional work to be performed in the upcoming weeks includes:

CONSTRUCTION ACTIVITIES:

- Building B – Commence Interior Partitions and Rough MEPFP
- Building B – Commence Roof Replacement
- Building D – Continue Masonry Restoration, Commence Interior Partitions and Rough MEPFP
- Building D – Commence Roof Replacement
- Sitework – Landscaping & Hardscaping Along Grove St.
- Sitework – Fencing & Gates to be Completed

PUBLIC IMPACTS:

- During sitework, trucks will be entering and leaving the site regularly
- Selective weekend construction
- Public access to food composting bins to be retained





Photo #1 – Building D Masonry in Progress (8/10/23)



Photo #2 – Building B CMU Infill in Progress (8/10/23)



Photo #3 – Building B Curb Install in Progress (8/10/23)



Photo #4 – Building B Masonry in Progress (8/10/23)



Photo #5 – Building D Masonry Infill in Progress (8/22/23)




Photo #6 – Building D Masonry Infill in Progress (8/22/23)



Photo #7 – Building D Masonry Infill in Progress (8/22/23)



Photo #8 – Fence Install (8/22/23)