

AHS Building Committee, Communications Subcommittee

Met 9/11/23 at 1pm (meeting held via Zoom)

Present: Amy Speare (Chair), Liz Homan, Kirsi Allison-Ampe, Julie Dunn, Tobey Jackson, Joan Roman, Matthew Janger, Sy Nguyen (Skanska) and John LaMarre (Consigli).

I. Communications Update

Schedule updates

Oct 30 TCO is confirmed

Key moving dates:

- Nov 1 - library move
- Nov 6-7 AHS planning for half days. Nov 6: Eng and World Lang move. Nov 7: History, Guidance move.
- Nov 8: English/World Lang classes start in new building. Nov 9; Hist classes in new building, Nov 8: new cafeteria open for hot lunches

Communicating Phase 2 completion shift from Oct 11 to 30th

Amy will draft communication supported by Tobey

- Mention tours available beginning of 2024 after pre-school is complete
- Include photos - Amy will work with Skanska on that
- Include highlights of what's being completed and what lies ahead

Planning: Public Tours of New Wings

- Planning tours for early next year
- Committee agreed to wait until pre-school is done in December to run tours for community

Dedication plaque

- Timeline is unknown, Sy will confirm when it needs to be completed

II. Approval of Meeting Minutes

Will approve 1/11/23 minutes at next meeting

III. Old Business

None

IV. New Business

None

Meeting adjourned at 1:45pm

Next meeting date: 10/23, 1pm