



# Arlington High School Building Project

AHS Construction Update – July 4<sup>th</sup>, 2024


## Arlington HS Construction Schedule: April 2020 – September 2025

### Construction Details

Phase 1 and 2 construction is complete and all parts of the new school are finished except for the athletics wing. The new Menotomy Preschool and new district offices are also complete. Phase 3 has begun where part of the old school will be demolished. Those areas are closed off from the existing school during the next phase of construction.

### COVID-19 Update

The health and safety of the community and workers on-site are of the highest priority and were taken into consideration in all project-related decisions. The Town of Arlington continues to monitor all state and federal guidelines regarding best practices during this unusual time and will modify recommendations as necessary to maintain safety and health for our community and construction workers.



### Construction Look Ahead – Week of July 8<sup>th</sup>, 2024

The above diagram covers all work to be performed during the current phase. Specific work to be performed this week includes:

#### Public Way Impacts:

- Deliveries ongoing

#### General Site Activities:

- Continue backfilling Level 1 structural slab on grade.
- Finish roof deck and detailing.
- Continue Toilet Facility Building exterior masonry walls.
- Continue sitework for Minuteman Bike Path and ramp.
- Material Stockpile/Temp Construction Lot for contractor storage and parking
- Schouler Court:
  - Closed to public Access, except abutters as of 11/8/23. Construction vehicles entering and exiting project site.
- Continue spray fireproofing of level 2.
- Install exterior landscape and pavers at courtyard plaza.
- Curb and sidewalk installation around preschool and Millbrook Drive.

#### Weekend Work/Holiday Work/Night Work:

- Saturday work is required for the foreseeable future.

Sign up for Weekly Construction Updates  
<https://ahsbuilding.org/news/construction-updates/>  
 For more information, visit:  
[www.ahsbuilding.org](http://www.ahsbuilding.org)  
 Email questions or concerns to:  
[ahsbuilding@arlington.k12.ma.us](mailto:ahsbuilding@arlington.k12.ma.us)

For immediate, on-site assistance contact Hal Raymond, Skanska Site Representative, (617) 352-8593



Skanska USA Inc.  
 Owner's Project Manager



Consigli Construction Co., Inc.  
 Construction Manager at Risk




HMFH Architects, Inc.  
 Architect

# ARLINGTON HIGH SCHOOL

## WEEKLY UPDATE – WEEK OF JULY 8<sup>TH</sup> ,2024



***Photograph 1: Minuteman Bike Ramp Sitework and Retaining wall progress***



***Photograph 2: Bike Ramp Footing Rebar installation.***

# ARLINGTON HIGH SCHOOL

## WEEKLY UPDATE – WEEK OF JULY 8<sup>TH</sup> ,2024



**Photograph 3: Roof Deck and Detailing**



**Photograph 4: West Elevation (Schouler Ct)**