

# **Arlington High School Building Project**

AHS Construction Update – April 25<sup>th</sup>, 2024

## Arlington HS Construction Schedule: April 2020 – September 2025

#### **Construction Details**

Phase 1 and 2 construction is complete and all parts of the new school are finished except for the athletics wing. The new Menotomy Preschool and new district offices are also complete. Phase 3 has begun where part of the old school will be demolished. Those areas are closed off from the existing school during the next phase of construction.


#### COVID-19 Update

The health and safety of the community and workers onsite are of the highest priority and were taken into consideration in all projectrelated decisions. The Town of Arlington continues to monitor all state and federal guidelines regarding best practices during this unusual time and will modify recommendations as necessary to maintain safety and health for our community and construction workers.

Sign up for Weekly Construction Updates <u>https://ahsbuilding.org/news/construction-updates/</u> For more information, visit: <u>www.ahsbuilding.org</u> Email questions or concerns to:

#### ahsbuilding@arlington.k12.ma

<u>.us</u> For immediate, on-site assistance contact Hal Raymond, Skanska Site Representative, (617) 352-8593



### Construction Look Ahead – Week of April 29th, 2024

The above diagram covers all work to be performed during the current phase. Specific work to be performed this week includes:

#### Public Way Impacts:

Deliveries ongoing

#### **General Site Activities:**

- Continue formwork and coordinating concrete pour of foundation wall
- Steel Crane mobilization for steel erection.
- Sitework for Minuteman Bike Path
- Material Stockpile/Temp Construction Lot for contractor storage and parking
  - Schouler Court:

•

 Closed to public Access, except abutters as of 11/8/23. Construction vehicles entering and exiting project site.

### Weekend Work/Holiday Work/Night Work:

Saturday work is required for the foreseeable future.







HMFH Architects, Inc Architect

## ARLINGTON HIGH SCHOOL WEEKLY UPDATE – WEEK OF APRIL 29<sup>TH</sup>,2024



Photograph 1: Aerial view of concrete grade beams and pile caps.



Photograph 2: West Elevation (Schouler Ct)